



UNIVERSITY OF GHANA

West African Centre for Cell Biology of Infectious Pathogens

African Centre of Excellence for Higher Education

College of Basic and Applied Sciences



February 9, 2017

The Accountant
ORID
University of Ghana
Legon

Dear Mr. Amofah,

REQUEST FOR PAYMENT (WACCBIP-WORLD BANK - RE 18)

Kindly transfer an amount of **Three Hundred and Twenty Six Thousand, Six Hundred and Six Ghana Cedis and Thirty Four Pesewas (GHS 326,606.34)** only to **Myturn Limited/National Investment Bank** as payment of the first installment of the contract price of the new WACCBIP building.

Please find Engineer's certificate attached. Kindly charge the requested amount to the **'Provision of new lecture & seminar rooms, conference room, and offices'** budget line.

Below are the details for the transfer:

Account Name: **Myturn Ltd**
Bank: **National Investment Bank**
Bank Branch: **North Industrial Area Branch**
Account No.: **1127002669602**

Thank you.

Sincerely,

Prof. Gordon A. Awandare
Director
0543 717 697

UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT & MUNICIPAL SERVICES DIRECTORATE

STATEMENT FOR ARCHITECTS/ENGINEERS CERTIFICATE

FOR THE PERIOD ENDING: 6th February, 2017

CONTRACT NO:

CONTRACT. Construction and Completion of Proposed Building for West Africa Centre for Cell Biology of Infectious Pathogens (WACCBIP) - University of Ghana

CONTRACTOR: M/S. MYturn Limited

CERT NO: 1

VALUE OF CONTRACT:	GH¢1,441,507.85
Contractor's Work Executed	GH¢- -
Contractor's unfixed materials on site.	GH¢ - -
Contractor's unfixed materials in transit	GH¢ - -
Additional Works	GH¢ - -
Fluctuation	GH¢ - -
Less Contingencies	GH¢ 135,082.50
TOTAL (Less Contingencies)	GH¢1,306,425.35
Less Retention (N/A) ..	GH¢- -
Final Valuation . ..	GH¢- -
Advance Cash Mobilisation (25% of 1,306,425.35) ..	GH¢326,606.34
Interim/Final Valuation	GH¢326,606.34
Less amount previously certified	GH¢ - -
Interim/Final Amount to be Certified	GH¢326,606.34

Approved for Payment



Arc. Charles Kofinti
Ag. Director
(PDMSD)

The Director
WACCBIP
University of Ghana
Accra

cc: -
Registrar (S.A.R. (G))
Contractor



UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT AND
MUNICIPAL SERVICES DIRECTORATE

Ref. No.:

6th February, 2017

The Director
West Africa Centre for Cell Biology of Infectious Pathogens
(WACCBIP)
University of Ghana
Accra

Dear Sir,

CONSTRUCTION AND COMPLETION OF PROPOSED BUILDING FOR WEST AFRICA CENTRE FOR CELL BIOLOGY OF INFECTIOUS PATHOGENS (WACCBIP)- UNIVERSITY OF GHANA, LEGON

We enclose herewith three (3) copies of Interim payment certificate Number 1 in the sum of GH¢326,606.34 (Three Hundred and Twenty Six Thousand Six Hundred and Six Ghana Cedis Thirty Four Ghana Pesewas) in favour of **Messrs. Myturn Limited** been Advance Mobilisation for the procurement of essential materials in respect of the above mentioned project. Please find attached Advance Mobilisation Bond Number AMG/NIB/02-17/05 from National Investment Bank Limited, Accra-Ghana and performance Bond Number UB/2016/BB104 from Unibank (Ghana) Limited

With kind regards.

Yours faithfully,

Arc. Charles Kofinti
Ag. Director (PDMSD)

Cc:
Vice-Chancellor
Registrar
Director of Finance
Provost (CBAS)
Messrs. Myturn Limited

Emefa / Mr. Amofah
Please process
asap.
Thanks
GAA
7/2/17



UNIVERSITY OF GHANA

West African Centre for Cell Biology of Infectious Pathogens

African Centre of Excellence for Higher Education
College of Basic and Applied Sciences



April 28, 2017

The Accountant
ORID
University of Ghana
Legon

Dear Mr. Amofah,

REQUEST FOR PAYMENT (WACCBIP-WORLD BANK - RE 18)

Kindly transfer an amount of **Three Hundred and Thirty Six Thousand, Four Hundred and Sixty Four Ghana Cedis and Sixteen Pesewas (GHS 336,464.16)** only to **Myturn Limited/National Investment Bank** as payment of the second installment for the new WACCBIP building.

Please find Engineer's certificate attached. Kindly charge the requested amount to the '**Provision of new lecture & seminar rooms, conference room, and offices**' budget line.

Below are the details for the transfer:

Account Name: **Myturn Ltd**
Bank: **National Investment Bank**
Bank Branch: **North Industrial Area Branch**
Account No.: **1127002669602**

Thank you.

Sincerely,

Prof. Gordon A. Awandare
Director
0543 717 697



UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT AND
MUNICIPAL SERVICES DIRECTORATE

Ref. No.:

25th April, 2017

The Director
West Africa Centre for Cell Biology of Infectious Pathogens
(WACCBIP)
University of Ghana
Accra

Dear Sir,

CONSTRUCTION AND COMPLETION OF PROPOSED BUILDING FOR WEST
AFRICA CENTRE FOR CELL BIOLOGY OF INFECTIOUS PATHOGENS (WACCBIP)-
UNIVERSITY OF GHANA, LEGON

We enclose herewith three (3) copies of payment certificate number two (2) in the sum of GH¢336,464.16 (Three Hundred and Thirty Three Thousand Four Hundred and Sixty Four Ghana Cedis Sixteen Ghana Pesewas) in favour of **Messrs. MYturn Limited** in respect of the above mentioned project for workdone.

With kind regards.

Yours faithfully,

Arc. Charles Kofinti
Ag. Director (PDMSD)

Cc:
Vice-Chancellor
Registrar
Director of Finance
Provost (CBAS)
Messrs. Myturn Limited

UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT & MUNICIPAL SERVICES DIRECTORATE

STATEMENT FOR ARCHITECTS/ENGINEERS CERTIFICATE

FOR THE PERIOD ENDING: 25th April, 2017

CONTRACT NO:

CONTRACT. Construction and Completion of Proposed Building for West Africa Centre for Cell Biology of Infectious Pathogens (WACCBIP) - University of Ghana

CONTRACTOR: M/S. MYturn Limited

CERT NO: 2

VALUE OF CONTRACT:	GH¢1,441,507.85
REVISED CONTRACT SUM	GH¢1,793,568.72
Contractor's Work Executed	GH¢281,998.97
Contractor's unfixed materials on site.	GH¢ 33,985.00
Contractor's unfixed materials in transit	GH¢118,246.00
Additional Works	GH¢ - -
Fluctuation	GH¢30,343.09
TOTAL TO DATE	GH¢464,573.06
Less Retention (10% of 464,573.06) ..	GH¢46,457.31
Final Valuation	GH¢418,115.75
Advance Cash Mobilisation (25% of 326,606.34) ..	GH¢81,651.59
Interim/Final Valuation	GH¢336,464.16
Less amount previously certified	GH¢ - -
Interim/Final Amount to be Certified	GH¢336,464.16

Approved for Payment



Arc. Charles Kofinti
Ag. Director
(PDMSD)

The Director
WACCBIP
University of Ghana
Accra

cc: -
Registrar (S.A.R. (G))
Contractor

Date: 25th April, 2017



UNIVERSITY OF GHANA



West African Centre for Cell Biology of Infectious Pathogens

African Centre of Excellence for Higher Education
College of Basic and Applied Sciences

August 25, 2017

The Accountant
ORID
University of Ghana
Legon

Dear Mr. Amofah,

REQUEST FOR PAYMENT (WACCBIP-WORLD BANK - RE 18)

Kindly transfer an amount of **Three Hundred and Fifty Nine Thousand, Seven Hundred and Sixty Nine Ghana Cedis and Seven Pesewas (GHS 359,769.07)** only to **Myturn Limited** as payment of the third installment for the new WACCBIP building.

Please find Engineer's certificate attached. Kindly charge the requested amount to the '**Provision of new lecture & seminar rooms, conference room, and offices**' budget line.

Below are the details for the transfer:

Account Name: **Myturn Ltd**
Bank: **National Investment Bank**
Bank Branch: **North Industrial Area Branch**
Account No.: **1127002669602**

Thank you.

Sincerely,

Prof. Gordon A. Awandare
Director
0543 717 697

UNIVERSITY OF GHANA

Phone: 500785
Email: pdms@ug.edu.gh
In case of reply
Please quote



PHYSICAL DEVELOPMENT
AND MUNICIPAL SERVICES
DIRECTORATE
P. O. BOX LG 52
LEGON

Our Ref.: No.

Your Ref.: No.

23rd August, 2017

The Director
West Africa Centre for Cell Biology of Infectious Pathogens
(WACCBIP)
University of Ghana
Accra

Dear Sir,

CONSTRUCTION AND COMPLETION OF PROPOSED BUILDING FOR WEST AFRICA CENTRE FOR CELL BIOLOGY OF INFECTIOUS PATHOGENS (WACCBIP)- UNIVERSITY OF GHANA, LEGON

We enclose herewith three (3) copies of payment certificate number three (3) in the sum of GH¢359,767.07 (Three Hundred and Fifty Nine Thousand Seven Hundred and Sixty Seven Ghana Cedis Seven Ghana Pesewas) in favour of **Messrs. MYturn Limited** in respect of the above mentioned project for workdone.

With kind regards.

Yours faithfully,

Arc. Charles Kofinti
Director (PDMSD)

Cc:

Vice-Chancellor
Registrar
Director of Finance
Provost (CBAS)
Messrs. Myturn Limited

Emefa / Michael
Please process
for payment
6788
24/8/17

UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT & MUNICIPAL SERVICES DIRECTORATE

STATEMENT FOR ARCHITECTS/ENGINEERS CERTIFICATE

FOR THE PERIOD ENDING: 23rd August, 2017

CONTRACT NO:


CONTRACT. Construction and Completion of Proposed Building for West Africa Centre for Cell Biology of Infectious Pathogens (WACCBIP) - University of Ghana

CONTRACTOR: M/S. MYturn Limited

CERT NO: 3

VALUE OF CONTRACT:	GH¢1,441,507.85
REVISED CONTRACT SUM	GH¢1,793,568.72
Contractor's Work Executed	GH¢632,134.32
Contractor's unfixed materials on site.	GH¢ 7,000.00
Contractor's unfixed materials in transit	GH¢179,815.00
Additional Works	GH¢ - -
Fluctuation	GH¢61,341.68
TOTAL TO DATE	GH¢880,291.00
Less Retention (10% of 632,134.32) ..	GH¢63,213.43
Final Valuation	GH¢817,077.57
Advance Cash Mobilisation (37% of 326,606.34) ..	GH¢120,844.34
Interim/Final Valuation	GH¢696,233.23
Less amount previously certified	GH¢ 336,464.16
Interim/Final Amount to be Certified	GH¢359,769.07

Approved for Payment


Arc. Charles Kofinti
Director
(PDMSD)

The Director
WACCBIP
University of Ghana
Accra

cc: -
Registrar (S.A.R. (G)
Contractor

Date: 23rd August, 2017



UNIVERSITY OF GHANA

West African Centre for Cell Biology of Infectious Pathogens

College of Basic and Applied Sciences



December 4, 2017

The Accountant
ORID
University of Ghana
Legon

Dear Mr. Amofah,

REQUEST FOR PAYMENT (WACCBIP-WORLD BANK - RE 18)

Kindly transfer an amount of **Three Hundred and Thirty Nine Thousand, Seven Hundred and Seventeen Ghana Cedis and Eighty Four Pesewas (GHS 339,717.84)** only to **Myturn Limited** as payment of the fourth installment for the new WACCBIP building.

Please find Engineer's certificate attached. Kindly charge the requested amount to the **'Provision of new lecture & seminar rooms, conference room, and offices'** budget line.

Below are the details for the transfer:

Account Name: **Myturn Ltd**
Bank: **National Investment Bank**
Bank Branch: **North Industrial Area Branch**
Account No.: **1127002669602**

Thank you.

Sincerely,

Prof. Gordon A. Awandare
Director
0543 717 697



UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT AND
MUNICIPAL SERVICES DIRECTORATE

Ref. No.:

30th November, 2017

The Director
West Africa Centre for Cell Biology of Infectious Pathogens
(WACCBIP)
University of Ghana
Accra

Dear Sir,

CONSTRUCTION AND COMPLETION OF PROPOSED BUILDING FOR WEST AFRICA CENTRE FOR CELL BIOLOGY OF INFECTIOUS PATHOGENS (WACCBIP)-UNIVERSITY OF GHANA, LEGON

We enclose herewith three (3) copies of payment certificate number Four (4) in the sum of GH¢339,717.84 (Three Hundred and Thirty Nine Thousand Seven Hundred and Seventeen Ghana Cedis Eighty Four Ghana Pesewas) in favour of **Messrs. MYturn Limited** in respect of the above mentioned project for workdone.

With kind regards.

Yours faithfully,

Arc. Charles Kofinti
Director (PDMSD)

Cc:

Vice-Chancellor
Registrar
Director of Finance
Provost (CBAS)
Messrs. Myturn Limited

UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT & MUNICIPAL SERVICES DIRECTORATE

STATEMENT FOR ARCHITECTS/ENGINEERS CERTIFICATE

FOR THE PERIOD ENDING: 30th November, 2017

CONTRACT NO:

CONTRACT. Construction and Completion of Proposed Building for West Africa Centre for Cell Biology of Infectious Pathogens (WACCBIP) - University of Ghana

CONTRACTOR: M/S. MYturn Limited

CERT NO: 4

VALUE OF CONTRACT:	GH¢1,441,507.85
Contractor's Work Executed	GH¢1,041,633.32
Contractor's unfixed materials on site.	GH¢ - -
Contractor's unfixed materials in transit	GH¢131,101.00
Additional Works	GH¢ - -
Fluctuation	GH¢98,022.61
TOTAL TO DATE	GH¢1,270,756.93
Less Retention (10% of 1,041,633.32)	GH¢104,163.33
Final Valuation	GH¢1,166,593.60
Advance Cash Mobilisation (40% of 326,606.34)	GH¢130,642.54
Interim/Final Valuation	GH¢1,035,951.06
Less amount previously certified	GH¢ 696,233.22
Interim/Final Amount to be Certified	GH¢339,717.84

Approved for Payment


Arc. Charles Kofinti
Director

The Director
WACCBIP
University of Ghana
Accra

cc: -
Registrar (S.A.R. (G))
Contractor

Date: 30th November, 2017



UNIVERSITY OF GHANA

West African Centre for Cell Biology of Infectious Pathogens

African Centre of Excellence for Higher Education
College of Basic and Applied Sciences



February 6, 2018

The Accountant
ORID
University of Ghana
Legon

Dear Mr. Amofah,

REQUEST FOR PAYMENT (WACCBIP-WORLD BANK - RE 18)

Kindly transfer an amount of **One Hundred and Forty One Thousand, Five Hundred and Forty Six Ghana Cedis and Twenty Four Pesewas (GHS 141,546.24)** only to **Myturn Limited** as payment of the fifth installment for the new WACCBIP building.

Please find Engineer's certificate attached. Kindly charge the requested amount to the '**Provision of new lecture & seminar rooms, conference room, and offices**' budget line.

Below are the details for the transfer:

Account Name: **Myturn Ltd**
Bank: **National Investment Bank**
Bank Branch: **North Industrial Area Branch**
Account No.: **1127002669602**

Thank you.

Sincerely,

Prof. Gordon A. Awandare
Director
0543 717 697



UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT AND
MUNICIPAL SERVICES DIRECTORATE

Ref. No.:

31st January, 2018

The Director
West Africa Centre for Cell Biology of Infectious Pathogens
(WACCBIP)
University of Ghana
Accra

Dear Sir,

CONSTRUCTION AND COMPLETION OF PROPOSED BUILDING FOR WEST AFRICA CENTRE FOR CELL BIOLOGY OF INFECTIOUS PATHOGENS (WACCBIP)-UNIVERSITY OF GHANA, LEGON

We enclose herewith three (3) copies of payment certificate number Five (5) in the sum of GH¢141,546.24 (One Hundred and Forty One Thousand Five Hundred and Forty Six Ghana Cedis Twenty Four Ghana Pesewas) in favour of **Messrs. MYturn Limited** in respect of the above mentioned project for workdone.

With kind regards.

Yours faithfully,

Arc. Charles Kofinti
Director

Cc:

Vice-Chancellor
Registrar
Director of Finance
Provost (CBAS)
Messrs. Myturn Limited

UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT & MUNICIPAL SERVICES DIRECTORATE

STATEMENT FOR ARCHITECTS/ENGINEERS CERTIFICATE

FOR THE PERIOD ENDING: 31st January, 2018

CONTRACT NO:

CONTRACT. Construction and Completion of Proposed Building for West Africa Centre for Cell Biology of Infectious Pathogens (WACCBIP) - University of Ghana

CONTRACTOR: M/S. MYturn Limited

CERT NO: 5

VALUE OF CONTRACT:	GH¢1,441,507.85
Contractor's Work Executed	GH¢1,166,267.32
Contractor's unfixed materials on site.	GH¢ - -
Contractor's unfixed materials in transit	GH¢154,301.00
Additional Works	GH¢ - -
Fluctuation	GH¢110,730.37
TOTAL TO DATE		...	GH¢1,431,298.69
Less Retention (10% of 1,166,267.32)	..		GH¢116,626.73
Final Valuation		..	GH¢1,314,671.96
Advance Cash Mobilisation (42% of 326,606.34)		..	GH¢137,174.66
Interim/Final Valuation	GH¢1,177,497.30
Less amount previously certified	GH¢ 1,035,951.06
Interim/Final Amount to be Certified	GH¢141,546.24

Approved for Payment



Arc. Charles Kofinti
Director

The Director
WACCBIP
University of Ghana
Accra

cc: -
Registrar (S.A.R. (G))
Contractor

Date: 31st January, 2018



UNIVERSITY OF GHANA

West African Centre for Cell Biology of Infectious Pathogens

College of Basic and Applied Sciences



April 6, 2018

The Accountant
ORID
University of Ghana
Legon

Dear Mr. Amofah,

REQUEST FOR PAYMENT (WACCBIP-WORLD BANK - RE 18)

Kindly transfer an amount of **Two Hundred and Fifty One Thousand, Seven Hundred and Ninety Eight Ghana Cedis Seventeen Pesewas (GHS 251,798.17)** only to **Myturn Limited** as payment of the sixth installment for the new WACCBIP building.

Please find Engineer's certificate attached. Kindly charge the requested amount to the '**Provision of new lecture & seminar rooms, conference room, and offices**' budget line.

Below are the details for the transfer:

Account Name: **Myturn Ltd**
Bank: **National Investment Bank**
Bank Branch: **North Industrial Area Branch**
Account No.: **1127002669602**

Thank you.

Sincerely,

Prof. Gordon A. Awandare
Director
0543 717 697



UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT AND
MUNICIPAL SERVICES DIRECTORATE

Ref. No.:.....

5th April, 2018

The Director,
WACCBIP
University of Ghana
Legon

Dear Sir,

CONSTRUCTION AND COMPLETION OF PROPOSED BUILDING FOR WEST AFRICA CENTRE FOR CELL BIOLOGY OF INFECTIOUS PATHOGENS (WACCBIP) – UNIVERSITY OF GHANA, LEGON

We enclose herewith three (3) copies of payment certificate number six (6) in the sum of Two Hundred and Fifty-one Thousand, Seven Hundred and Ninety-eight Ghana Cedis, Seventeen Pesewas (**GH¢251,798.17**) in favour of **Messrs. Myturn Limited** in respect of the above mentioned project for work done.

With kind regards.

Yours faithfully,

(Charles Kofinti)
Director

cc
Vice-Chancellor
Registrar
Director of Finance
Provost (CBAS)
Messrs. Myturn Limited

Enc.

*True copy
Please forward for C
payment
GMA
6/4/18*

UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT & MUNICIPAL SERVICES DIRECTORATE

STATEMENT FOR ARCHITECTS/ENGINEERS CERTIFICATE

FOR THE PERIOD ENDING: 4th April, 2018

CONTRACT NO:

CONTRACT. Construction and Completion of Proposed Building for West Africa Centre for Cell Biology of Infectious Pathogens (WACCBIP) - University of Ghana

CONTRACTOR: M/S. MYturn Limited

CERT NO: 6

VALUE OF ORIGINAL CONTRACT

GH¢1,441,507.85

VALUE OF REVISED CONTRACT:

GH¢2,176,881.89

Contractor's Work Executed

GH¢1,682,809.88

Contractor's unfixed materials on site.

GH¢ - -

Contractor's unfixed materials in transit

GH¢- -

Additional Works

GH¢ - -

Fluctuation

GH¢110,730.37

TOTAL TO DATE

GH¢1,793,540.25

Less Retention (10% of 1,682,809.88)

GH¢168,280.99

Final Valuation

GH¢1,625,259.26

Advance Cash Mobilisation (60% of 326,606.34)

GH¢195,963.80

Interim/Final Valuation

GH¢1,429,295.46

Less amount previously certified

GH¢ 1,177,497.30

Interim/Final Amount to be Certified

GH¢251,798.17

Approved for Payment



Arc. Charles Kofinti
Director

The Director
WACCBIP
University of Ghana
Accra

cc: -
Registrar (S.A.R. (G))
Contractor

Date: 4th April, 2018



UNIVERSITY OF GHANA

West African Centre for Cell Biology of Infectious Pathogens

West African Centre for Cell Biology of Infectious Pathogens
College of Basic and Applied Sciences



April 30, 2018

The Accountant
ORID
University of Ghana
Legon

Dear Mr. Amofah,

REQUEST FOR PAYMENT (WACCBIP-WORLD BANK - RE 18)

Kindly transfer an amount of **Two Hundred and Sixteen Thousand, One Hundred and Sixty Three Ghana Cedis Nineteen Pesewas (GHS 216,163.19)** only to **Myturn Limited** as payment of the seventh installment for the new WACCBIP building.

Please find Engineer's certificate attached. Kindly charge the requested amount to the **'Provision of new lecture & seminar rooms, conference room, and offices'** budget line.

Below are the details for the transfer:

Account Name: **Myturn Ltd**
Bank: **National Investment Bank**
Bank Branch: **North Industrial Area Branch**
Account No.: **1127002669602**

Thank you.

Sincerely,

Prof. Gordon A. Awandare
Director
0543 717 697



UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT AND
MUNICIPAL SERVICES DIRECTORATE

Ref. No.:.....

26th April, 2018

Director,
WACCBIP,
University of Ghana,
Legon.


Dear Sir,

CONSTRUCTION AND COMPLETION OF PROPOSED BUILDING FOR WEST
AFRICA CENTRE FOR CELL BIOLOGY OF INFECTIOUS PATHOGENS
(WACCBIP) – UNIVERSITY OF GHANA, LEGON

We enclose herewith three (3) copies of payment certificate number seven (7) in the sum of Two Hundred and Sixteen Thousand, One Hundred and Sixty-three Ghana Cedis, and Nineteen Pesewas (**GH¢216,163.19**) in favour of **Messrs. Myturn Limited** in respect of the above mentioned project for work done.

With kind regards.

Yours faithfully,


(Charles Kofinti)
Director

cc
Vice-Chancellor
Registrar
Director of Finance
Provost, CBAS
Messrs. Myturn Limited

Enc.

UNIVERSITY OF GHANA
PHYSICAL DEVELOPMENT & MUNICIPAL SERVICES DIRECTORATE

STATEMENT FOR ARCHITECTS/ENGINEERS CERTIFICATE

FOR THE PERIOD ENDING: 26th April, 2018

CONTRACT NO:

CONTRACT. Construction and Completion of Proposed Building for West Africa Centre for Cell Biology of Infectious Pathogens (WACCBIP) - University of Ghana

CONTRACTOR: M/S. MYturn Limited

CERT NO: 7

VALUE OF ORIGINAL CONTRACT

GH¢1,441,507.85

VALUE OF REVISED CONTRACT:

GH¢2,176,881.89

Contractor's Work Executed

GH¢1,907,733.77

Contractor's unfixed materials on site.

GH¢ - -

Contractor's unfixed materials in transit

GH¢- -

Additional Works

GH¢ - -

Fluctuation

GH¢140,514.76

TOTAL TO DATE ...

GH¢2,048,248.46

Less Retention (5% limit) ..

GH¢108,844.09

Final Valuation ..

GH¢1,939,404.37

Advance Cash Mobilisation (90% of 326,606.34) ..

GH¢293,945.71

Interim/Final Valuation

GH¢1,645,458.66

Less amount previously certified

GH¢ 1,429,295.47

Interim/Final Amount to be Certified

GH¢216,163.19

Approved for Payment


Arc. Charles Kofinti
Director

The Director
WACCBIP
University of Ghana
Accra

Date: 26th April, 2018

cc: -
Registrar (S.A.R. (G))
Contractor